38 HAREWOOD AVE — SITE VISIT CHECKLIST

Julianne & David Lee · Fri Oct 16, 2026, 4:00–5:00 PM · Raff Di Palma, PalmView

Scope this phase: second-floor addition + bathroom, new front covered porch, main-floor bearing wall opened with new beam/posts. All other main-floor work deferred.

Drawing refs: Mark H Smith Designs permit set (issued 26.06.2026, S1.01/A3.01 stamped M.J. Taylor) and RF HVAC Design M1–M3.

PART A — QUESTIONS FOR THE CLIENT

	Item / what to confirm	Answer / notes
☐	**1. Kitchen (Thomas) — what is new vs. refinish?** Drawings (A1.01/A0.03): existing kitchen layout stays — sink, DW, range, fridge in place. New per drawings: one base cabinet 30×24×36, pantry 42×18×95, optional island 48×36. Confirm: reface existing boxes (new Shaker doors, panels, toe kick) or full replace? Island yes/no? Note: main floor is deferred in this phase — confirm timing (now vs. later) and price-lock interest.	
☐	**2. HVAC (Mikel) — reuse furnace? A/C? Bulkheads OK?** M1: “Existing furnace to remain as is” — Rheem 96% (R96VA0602317MSA), 55,000 BTU/h; new heat loss 31,775 BTU/h. A/C: design heat gain 17,957 BTU/h (~1.5 ton) listed, but no condenser/coil drawn. Site plan shows an “AC (wall mount)” on the south wall. Ask: Is there A/C today? Do they want central A/C added (coil + condenser)? Furnace age/condition? Ductwork: new risers in a chase beside the stair to attic trunks; existing 7" main-floor bulkhead stays. OK with bulkheads/chases if needed?	
☐	**3. Siding — colour and type?** Drawings: “Metal siding or equiv.” on 2nd floor walls; shake cladding at gables. Our quote: Kaycan aluminum, horizontal, white. Options: horizontal aluminum lap (vinyl look, like Ashish’s neighbour) vs. vertical / standing seam (premium, extra cost). Colour? Shake/gable colour? Trim, soffit and eaves colour? North side yard ≈ 1.21 m (SP1.01). Neighbour #36 is aluminum siding. Non-combustible cladding and soffit protection to be confirmed — see Site Conditions.	
☐	**4. Gable bracket — what are they looking for?** Drawings have no bracket detail — only the callout “PROP. DECOR. GABLE BRACKET” on the front (east) and rear (west) elevations, A2.01. Options: standard paint-grade stock bracket (included) vs. stained cedar / ornate / custom profile (extra cost). Ask for a photo or reference. Colour to match trim or shake?	
☐	**5. Living arrangements during construction** Roof and upper floor come off — house must be vacant for safety, weather and schedule. Confirm move-out plan and timing. Any pets, storage needs, or items staying in the basement?	
☐	**6. Timing & schedule** Target start ~May 2027. Permit drawings to be revised (2nd floor, porch, beam only) and submitted. Confirm their ideal start/finish and any hard dates (school, travel, lease end).	
☐	**7. Stairs — capping vs. rebuild** Estimate now shows recap over existing (new treads, risers, oak caps, posts, rail, pickets) + one-tone stain. Confirm they’re OK with existing stringers staying (squeaks reduced, not guaranteed).	
☐	**8. Finish selections & exclusions** Client-supplied: flooring, tile, plumbing fixtures, lighting, interior doors, closets, mirror/accessories. Shower glass is NOT included — confirm they’re OK sourcing it or want a price later. Windows: confirm PalmView supplies & installs the 6 new windows (white vinyl casement).	
☐	**9. Porch** New covered porch over existing concrete porch (PT sleepers), 3 new piers, 48" stairs, PT railing, T&G pine ceiling. Railing upgrade interest (aluminum/steel or glass)? Ceiling stained cedar? Porch light/pot lights?	

	Item / what to confirm	Answer / notes
☐	**10. While we're open — add-ons to consider** Pre-wire main-floor pot lights while the wall is open · EV charger rough-in · Cat6/camera pre-wire · rim-joist spray foam. Electrical: existing panel is 100A (S1.01) — confirm 200A upgrade is understood and included.	

PART B — SITE CONDITIONS TO VERIFY

From the permit drawings — items marked "to be site verified" or not covered.

	Item / what to confirm	Answer / notes
☐	**Bearing wall & main-floor beam (S1.01)** Confirm wall location, joist direction and spans; locate the existing beam in the 2nd-floor assembly ("to be site verified"). New FB2 = 3-ply 1¾"×7¼" LVL flush; L4 at front door; P2/P3 posts. Plan temporary shoring (none specified). Existing bulkhead (7") — confirm non-load-bearing and what runs inside.	
☐	**Load path to foundation** Drawings: posts bear on solid blocking to the foundation wall — no new interior footings. Verify blocking path under every P2/P3. Basement L3 (3-2×8) at laundry/rec opening. Check block foundation condition; footing depth shown -1.73 m vs -1.44 m (sheets disagree). Front corners: "Ex. post to be verified — min. full 4×4." Measure.	
☐	**Existing walls & 2nd floor framing** Existing 2×4 walls/top plates will carry the new storey. Existing 2×8 @16" joists stay (sister at E/W walls). Note knee-wall height (53"), rafter size (2×4 @24"), any sag, rot or fire damage.	
☐	**Chimney & venting** Chimney removed (A1.01/S1.01) — no detail on how far down. What vents through it now? (Likely the water heater.) Water heater next to chimney; M-sheets require direct vent. Check HWT type/owner (rental?) — may need direct-vent replacement.	
☐	**Furnace / mechanical room** Furnace model, age, condition, filter. Existing A/C coil or condenser? Room for basement trunk changes (B, C, Z, D)?	
☐	**Electrical service** Existing 100A panel in laundry. Meter on north wall in ~1.2 m side yard; overhead drop. Check mast location vs. new 2nd-floor wall and clearances; panel space for 200A.	
☐	**North side yard & limiting distance** SP1.01: north side yard 1.21–1.22 m; south 2.44 m. Verify against fence and actual line. North eave (12" overhang) ≈ 0.9 m to line — confirm soffit protection (OBC 9.10.15). No north 2nd-floor windows shown. Scaffold access on north side; wooden retaining wall on north line.	
☐	**Brick veneer transition** Top course of brick level and sound for the 2-2×6 banding board and aluminum flashing band (A0.03 note 8).	
☐	**Front porch & site** Condition of existing concrete porch (sleepers go on it). Pier locations vs. stone retaining wall, steps and services. Porch encroachment 2.39 m of 2.5 m allowed — confirm front measurement.	
☐	**Hazardous materials** Not addressed in drawings. Look for vermiculite in attic, asbestos duct wrap/tape, plaster, old flooring. Recommend DSS testing before demo.	
☐	**Access, bin, trees & neighbours** Bin location (driveway), delivery and crane/telehandler access, parking. Rear tree TPZ min. 2.4 m (0.38 m tree) — arborist if required. Neighbour #40 block garage near the line. Photos of neighbour conditions before start.	

PART C — PHOTOS & MEASUREMENTS

☐ All 4 elevations + roof	☐ North and south side yards (to fence/line)	☐ Bearing wall (both sides) + ceiling
☐ Basement under beam line + foundation walls	☐ Furnace, water heater, chimney base, panel, meter	☐ Attic / upper floor knee walls and rafters
☐ Front porch, steps, retaining walls	☐ Kitchen (all walls) + existing bulkhead	☐ Neighbour walls/garage near line (pre-construction record)

PART D — NEXT STEPS AGREED

1.

2.

3.

4.

5.

6.